

**Chilliwack Outdoor Club**
**2023 Summary of Trail Maintenance -jca**
**31-Dec-23**

Date	Activity	Members	Hours	Total
23-Jan-23	Construct low bridge west of EA pit by Ford Mountain institue - Jim A, Jim S, Pat R, Gary A, Kelly H, Paul E, John M, Tim Y	8	4	32
27-Jan-23	Tolmie mud slide - cut blocks & stringers & shaping drainage - Jim A, Jim S, Gary A	3	5	15
10-Feb-23	Transport large planks from EA at Hunter Creek pit to Riverside east bridge site - Jim A, Jim S, Gary A	3	8	24
13-Feb-23	Cut & pick up lumber from EA at Hunter Creek - Jim A, Jim S, Gary A	3	3	9
15-Feb-23	Construct crib pier for Riverside east bridge - Jim A, Jim S, Gary A, Patrick R, Tim Y, Gary B	6	6	36
21-Feb-23	Clear Deadfall on TCT by Angel Wings -Jim A, Tim Y	2	3	6
25-Feb-23	TCT Riverside Bridge stringes, block and decking & ramp on 1/2 - Jim A, Jim S, Tim Y Patrick R, Heinz & Em B, Paul E	7	7	49
07-Mar-23	TCT Riverside Bridge deck & railings - Jim A, Jim S,Gary B, Gary A, Tim Y, Heinz & Em B, John M, Greg Schlitt, Don F, Leora P, Brad M	12	6	72
09-Mar-23	Tolmie Bypass recce - Jim A, Patrick R, Tim Y & BC Wildfire service	3	4	12
12-Mar-23	Pick up wood from EA Hunter Creek to Angel Wing - Jim A, Jim S, Gary A	3	3	9
14-Mar-23	Construct bridge Railings Riverside bridge - Jim A, Jim S, Gary A, Brad M, Heinz & Em, Tim Y	7	4	28
16-Mar-23	Construct bridges at Angel Wing - Jim A, Jim S, Gary A, Tim Y, Brad M, Patrick R	6	8	48
18-Mar-23	Complete bridges at Angel Wing - Jim A, Jim S, Gary A, Patrick R	4	4	16
21-Mar-23	Recce with Jordan S to second failed bridge & RST timber - Jim A, Gary A	2	3	6
28-Mar-23	Clear deadfall & blow down Tamihi to Slesse Bridge - Jim A, Jim S, Patrick R, Gary A, Irene H, Tim Y, John M, Don F, Ingrid F, Leora P, Annette W, Kelly H	12	6	72
30-Mar-23	Clear deadfall from Fish Hatchery to Riverside Campground - Jim A, Gary A, Christine C, Tim Y, Heinz & Em B, Ross Y, Brad M	8	6	48
04-Apr-23	Clean Riverside to Chilliwack Lake & start bridge abutments - Jim A, Jim S, Gary A, Tim Y, Kelly H, Heinz & Emily, Ingrid F, John L, Brad M, Johnny G	11	7	77
11-Apr-23	Pick up timber planks from EA Hunter Creek pit - Jim A, Jim S, Gary A	3	3	9
12-Apr-23	Clear Trail and complete ramps on bridges by Angel Wing - Jim A, Jim S, Patrick R, Gary A, Kelly H, Tim Y, Heinz & Em B, Sue A, John L, Brad M	11	5	55
17-Apr-23	Complete Riverside bridge ramps & railings - Jim A, Jim S, Patrick R, Gary A, John L	5	7	35
20-Apr-23	Clear portion of Tolmie bypass with BC Wildfire service & fall tree for bridge - Jim A, Gary A, Brad M	3	6	18
22-Apr-23	VMRT trail cleanup - Jim A, Christine C, Patrick R, John M, Kelly H, Paul L, Heinz & Em B, 2 others	10	4	40
24-Apr-23	Split cedar for tolmie bridge at dry gulch - Jim A, Jim S	2	4	8
25-Apr-23	Built bridge on Tolmie at dry gulch - Jim A, Jim S, John L, Don F, Kelly H, Maureen P, Hein & Em B, John M, Leon L, Ty M	11	8	88
29-Apr-23	Add curb and railing posts to Tolmie Bridge - Jim A	1	5	5
03-May-23	Silver Skagit Road to TCT recce & remove deadfall - Jim A	1	4	4
11-May-23	Tamihi, Tolmie, Thurston trail clearing - Jim A, Jan S, Heinz & Em B, Sue A	4	8	32
13-May-23	Tamihi - clear deadfall - Jim A,	1	1	1
16-May-23	Clear Thurston to Riverside except fire zone - Jim A, Jim S, Sue A, Ingrid F, John L, Leora P, Leon L, Rob B, plus 3 others	11	8	88
18-May-23	Clear TCT Slesse to Pierce & fire area & Cultus - Jim A, Kelly H, Sue A, Heinz & Em B, Leon L, Ray L, Rob B, Janet R, Debbie S	10	8	80
24-May-23	Clear Hicks section & beginning of route to Paleface - Jim A, Tim Y, Ziff H, Pat S, Heinz & Em, Darcy G, Ingrid F, Leon L, Ray L, Don R, Rob B, Janet R, Debbie S	14	8	112
01-Jun-23	TCT Sowaqua, Jessica, Carolyn Mine, Portia - Jim A, Jim S, Kelly H, Eileen R, Heinz & Em B, Ingrid F, Margaret T, Leon L, Rob B, Janet R, Debbie S	12	9	108
11-Jun-23	Pierce Lake Trail clearing - Jim A, Lorenz B, Sue A	3	9	27
19-Jun-23	Pick up 4x4 for curbs from RST & deliver - Jim A, Kelly H	2	5	10
20-Jun-23	Thurston Meadows bridge curb construction - Jim A, Patrick R, Kelly H, Lorenz B, Heinz & Em B	6	5	30
22-Jun-23	TCT Paleface from Skagit - Jim A, Kelly H, Ingrid F, Maureen P, Leon L, Ray L, Rob B, Mike S	8	8	80
25-Jun-23	TCT Paleface recce from Chwk Lake side to 0.5km pass the summit - Jim A, Christine C	2	4	8
29-Jun-23	TCT Paleface clearing #2 from Skagit side - Jim A, Christine C, Lucy S, Lorenz B, Ingrid F, Leon L, Rob B, Ray L	8	10	80

17-Jul-23	TCT Tolmie to Borden Creek with 5 summer students - Jim A, Tim Y, Lorenz B, Ingrid F, Patrick R	5	8	40
18-Jul-23	TCT east & lower Slesse Memorial Trail with 5 students - Jim A, Tim Y, Lorenz B	3	8	24
19-Jul-23	TCT Paleface pass with 5 students - Jim A	1	8	8
20-Jul-23	Slesse upper to propeller with 4 students - Jim A	1	10	10
09-Aug-23	TCT CRV - Riverside 1km east bridge replacement - pick up material- Jim A, Johnny G, Tim Y, Brad M	4	3	12
10-Aug-23	TCT CRV - Riverside 1km east bridge replacement - Jim A, Johnny G, Tim Y, Brad M, Hienz & Em B	6	1 x 3, 1 x 6, 4 x 8	41
16-Aug-23	TCT Riverside East board walk partial repairs - Jim A and 5 students	1	9	9
17-Aug-23	TCT Riverside East board walk partial repairs - Jim A and 5 students	1	9	9
03-Sep-23	TCT Coquihalla Recce with Leon - Jim A, Patrick R	3	9	27
05-Sep-23	TCT Riverside east bridge railings completion & deliver Boardwalk mat'l - Jim A, Jim S, Tim Y	3	6	18
09-Sep-23	TCT check rock removal at Riverside - Jim A, Gary A	2	2	4
10-Sep-23	TCT Coquihalla Recce with Leon - Jim A, Tim Y	3	8	24
25-Sep-23	TCT Tolmie realignment with Stolo - Tim Y	1	5	5
30-Oct-23	TCT Paleface from Skagit clearing - Jim A, Patrick R, Lorenz B, Gary B, Margaret T, Eileen R	7	9.5	66.5
14-Nov-23	TCT pick up timbers from Hunter Creek - Jim A, Jim S, Patrick R, Johnny G	4	3	12
15-Nov-23	TCT Riverside east Boardwalk - Jim A, Jim S, Patrick R, Heinz & Em B, Gary B, Lorenz B	7	7	49
20-Nov-23	TCT pick up timbers at EA Rosedale and RST - Jim A, Johnny G, Patrick R, Jim S	4	6	24
23-Nov-23	TCT Riverside east Boardwalk - Jim A, Heinz, Lorenz B, Tim Y, Brad M, Don F	6	8	48
26-Nov-23	TCT pick up timbers at Hunter Creek - Jim A, Jim S, Tim Y, Lorenz B, Patrick R	5	3	15
27-Nov-23	TCT Riverside east Boardwalk Construction- Jim A, Jim S, Tim Y, Lorenz B, Patrick R, Gary B	6	7	42
12-Dec-23	TCT Riverside east Boardwalk construction- Jim A, Jim S, Tim Y, Lorenz B, Don Field, Kelly H, Dave Stephen	7	2x6 5x8	52
15-Dec-23	TCT add mesh to Thurston bridges & Riverside Boardwalk - Jim A, Jim S, Lorenz B, Patrick R, Brad M, John L, Eileen R, Ingrid F, Steve D, Heinz & Em B	11	4	44
	<b>Sub-Total</b>	<b>319</b>		<b>2,061</b>
	Hours adjusted for communications, administration and planning (15%)			309
	<b>Grand Total</b>			<b>2,370</b>