

Chilliwack Outdoor Club				
2025 Summary of Trail Maintenance -jca				
31-Dec-25				
Date	Activity	Members	Hours	Total
06-Jan-25	Tolmie east new bridge construction - Jim A, Chris B, Jim S, Kelly H, Lori B, Heinz & Em B, John L	8	6	48
20-Jan-25	Tolmie drainage ditching - Jim A, Chris B, Jim S, Heinz & Em B, John L	6	6	36
13-Feb-25	Pick up material from EA Rosedale - Jim A, Chris B, Patrick R	3	5	15
17-Feb-25	Reinforce bridge in Thurston Meadows - Jim A, Chris B, Patrick R, John L, Owen W, Lori B, Heinz & Em B	8	5	40
19-Feb-25	Gravel delivery to Thurston Campground - haul planks with quad & flood control - Jim A, Chris B	2	5	10
20-Feb-25	Thurston - Haul planks to worksite with Quad - Jim A, Chris B, Jim S	3	10	30
24-Feb-25	Thurston - work on curbs - Jim A, Jim S, Chris B, Heinz & Em B, Patrick R, Lori B, John L, Leon L	9	5	45
25-Feb-25	Sign loader order at Cooper Rental and receive them a Thurston, do several test runs - Jim A, Chris B	2	4	8
26-Feb-25	Thurston haul gravel and assemble curbs - Jim A, Chris B, Jim S, John L, Gary B	5	7	35
27-Feb-25	Thurston second loads of gravel 3", haul gravel and assemble curbs - Jim A, Chris B, Jan S, John L, Kelly H, Lori B	6	8	48
28-Feb-25	Thurston haul gravel and add curbs - Jim A fuel, Chirs B, Jim S, John L, Rob B	5	8	40
01-Mar-25	Thurston haul gravel & add curbs - Jim A, John L, Rob B, Lori B	4	8	32
02-Mar-25	Thurston haul gravel & add curbs - Jim A, John L, Rob B, Kelly H	4	8	32
03-Mar-25	Thurston haul gravel & add curbs & rip-rap - Jim A, Chris B, Jim S, Lori B, Dave S	5	8	40
04-Mar-25	Thurston haul 3" gravel & sart topping - Jim A, Chris B, Kelly H	3	8	24
05-Mar-25	Thurston finish topping - Jim A, Jim S, John L	3	8	24
18-Mar-25	Thurston campsite grading & ramps on Riverside east bridge - Jim A, Jim S, Patrick R, Tim Y, Kelly H, Lori B, Paul L, Don F, Heinz & Em B, Bill M	10	78	70
27-Mar-25	TCT spring clearing Liumchen to Pierce Lake parking lot - Jim A, Jim S, Paul L, Heinz & Em B, Lori B, Ingrid F, Andrew D, Bill M, Eileen R, Margaret G, Leon L Ray L, Serge T, Don R	14	varied	100
01-Apr-25	Pick up planks from Rosedale and drop at Thurston Meadows, relocate the pile, recce the new bridge site - Jim A, Chris B, Patrick R, Tim Y	4	5	20
09-Apr-25	Construct new bridge SW of Thurston Meadows - Jim A, Jim S, Patrick R, Chris B, Lorenz B, Paul L, Heinz & Em B	8	7	56
14-Apr-25	Add curbs to new bridge and build a plank boardwalk across a gravel bed SW of Thurston, grub a portion of Tolmie - Jim A, Jim S, Chris B, Heinz & Em, Lori B, Ingrid F, Lorenz B, Bill M	9	7	63
22-Apr-25	Widen Tolmie Realignment - Chris B, Jim S, Paul L, Heinz & Em B, Lori B, Ingrid F	7	6	42
30-Apr-25	Clear Riverside to Pierce Lake Trail Parking lot - Leon plus 4 or 5	4	6	24
01-May-25	Tolmie upper level widening & infill muddy area - Chris B, Jim S, Patrick R, Tim Y, Lori B, Margaret G, Lorenz B,	7	6	42
08-May-25	Tamihi to Allison Pool less new Tolmie and Thurston Trimming - Patrick R, Tim & Bernie Y, Heinz & Em B, Lorenz B, Leon L, Ray L, Don R, Janet R, Debbie S,	11	8	81
14-May-25	Pierce Lake Trail to Radium Creek clearing - Jim A, Paul L, Lori B, Lorenz B, Margaret G, Leon L, Ray L, Janet R, Debbie S	10	8	81
20-May-25	Pierce Lake Lot and TCT to Angel Wing - Jim A, Jim S, Chris B, Tim Y, Lori B, Lorenz B,	6	4	22

29-May-25	TCT Entrance to Sowaqua Bridge to Portia Road. Jim A, Chris B, Tim & Bernie Y, Paul L, Ingrid F, Leon L, Ray L, Serge T, Rob B, Debbie S	11	9	99
05-Jun-25	TCT clearing Portia to Britton Creek - Jim A, Chris B, Paul Levitt, Heinz & Em B, Lori B, Don F, Leon L, Ray L, Serge T, Rob B, Debbie S	12	10	120
10-Jun-25	COC Tolmie improvements bring wheelbarrow & 4 - 5' long drain pipes - Jim A, Chris B	2	3	6
11-Jun-25	COC Tolmie - improve drainage by installing culvert - Chris B	1	5	5
12-Jun-25	TCT Hickes Creek & Paleface phase 1 trail clearing - Jim A, Chris B, Kelly H, Christine C, Tim Y, John M, Leon L, Ray L, Serge T, Rob B	11	10	110
16-Jun-25	COC Tolmie - improve drainage by installing culvert - Chris B	1	6	6
17-Jun-25	COC Slesse Trail Clearing Phase 1 - Jim A, Jim S, Patrick R, Christine C, Lori B, Ingrid F, Stelian A, Annette Weber, Leora P, Janet R, Debbie S	11	9	99
19-Jun-25	TCT Skagit to Paleface Pass Phase 2 - Jim A, Chris B, Lori B, Loren B, Leon L, Ray L, Rob B, Debbie S	8	10	80
24-Jun-25	TCT Skagit side Phase 3 - 4.5Km to bridge Jim A, Jim S, Tim Y	3	10	30
26-Jun-25	TCT Paleface pass from Chwk Lake side to the bridge - Jim A, Patrick R, Tim Y, Bernie Y, Lori B, Margerate T, Annette W, Leon L, Tray L, Serge T, Rob B	11	10	110
04-Jul-25	TCT Paleface Pass from Chwk Lake side toward bridge Jim A, Jim S, Tim Y, Christine C, Lori B, Brian B, Stelian A	7	11	77
03-Jul-25	TCT Tolmie section install culverts - Chris B	1	5	5
04-Jul-25	TCT Tolmie section install culverts - Chris B	1	5	5
08-Jul-25	TCT Tolmie weed trimming - Chris B, Jim S	2	8	16
17-Jul-25	TCT clear soft vegetation Thurston Meadows, Borden Creek, Pierce Lake lot - Jim A, Jim S, Chris B, Patrick R, Lori B, Kelly H, Tim Y, Margaret T, Heinz & Em B	10	5	50
22-Jul-25	TCT Paleface Pass from Chwk Lake - Jim A, Chris B, Tim Y, Lori B, Paul L, Andrew D,	6	10	60
28-Jul-25	TCT Paleface Pass from Chwk Lake - Jim A, Chris B, Patrick R, Lori B	4	10	40
02-Aug-25	TCT Paleface Pass from Skagit - Jim A, Patrick R, Chris B, Lori B, Lorenz B, Owen W, Joan N, Irene H	8	10	80
04-Aug-25	Slesse Trail Clearing part 2 - Patrick R, Ingrid F, Don F, Dave S, Cal F, Irene H, Simon H, Lorenz B, plus Mike Stewart & VOA plus 3 students	8	10	80
05-Aug-25	Slesse Trail Cleraing part 3 - Patrick R, Joan N, Lorenz B, plus 3xstudents	3	10	30
13-Aug-25	TCT Tolmie enhanced drainage - Jim A, Chris B, Jim S, Tim Y, Heinz & Em B, Stelian A	7	7	49
18-Aug-25	Vedder Trail clearing - Jim A, Jim S, Tim Y, Dave S, Paul L	5	7	35
11-Sep-25	Slesse Trail bridge Inspection - check extent of deterioration - Jim A, Chris B	2	3	6
25-Sep-25	Fat Dog bridge replacement Manning - Chris B, Jim S, Patrick R, Tim Y, Ingrid F, John M	6	10	60
26-Sep-25	Fat Dog Bridge replacement completion - Chris B, Tim Y, Lorenz B,	3	10	30
03-Oct-25	TCT Tolmie fill on mud sections - Chris B, Tim Y, Lorenz B, Alicia	4	4.5	18
08-Oct-25	TCT Tolmie fill on mud sections - Chris B,	1	5	5
09-Oct-25	TCT Tolmie fill on mud sections - Chris B, Patrick R, Lorenz B	3	5	15
13-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	4	4
14-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	4	4
16-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	5	5
20-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	3	3
21-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	3	3
27-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	3	3
28-Oct-25	TCT Tolmie fill on mud sections - Chris B	1	3	3
03-Nov-25	TCT Tolmie fill on mud sections - Chris B	1	3	3

14-Nov-25	TCT Angel Wing Bridges repair & mesh & Riverside east ramps - Jim A, Chris B, Jim S, Patrick R, Kelly H Heinz & Em, Lorenz B, Ken V	9	6	54
16-Nov-25	TCT Tolmie recce & prep stringers for GWG student project - Jim A, Chris B, Jim S	3	4	12
19-Nov-25	TCT Recce Tolmie bridge project with Steve Link from GWG, Jim A, Chris B	2	2	4
24-Nov-25	TCT Tolmie strip stringers, cut decking and add raised steps in mud area - Jim A, Chris B, Jim S, Patrick R, Heinz & Em B, Lori B, Gary B, Ken V, John C.	10	6	60
26-Nov-25	TCT Tolmie cut decking for GWG Student project & construct steps on clay zone - Jim A, Jim S, Chris B, Ingrid F, Lorenz B, Ken V	6	7.5	45
30-Nov-25	VedderMRT add aluminium treads on boardwalk and railings on bridge - Jim A, Jim S, Patrick R, Christine C, Don F, Ken V	6	7	42
03-Dec-25	TCT Tolmie prep material for student bridge project - Chris B, Jim S, Ken V, Lorenz B	4	5	20
08-Dec-25	TCT Tolmie student project - Jim A, Chris B, Ken V, Lorenz B + Steve L + 11 students	4	5	20
09-Dec-25	TCT Tolmie Student Bridge Project Ph 2- Jim A, Chris B, Lorenz B, Ken V, Paul L plus Steve L and 10 GWG students	5	6	30
12-Dec-25	TCT Flood Inspection of Tolmie & Riverside - Jim A, Chris B, Jim S	3	5	15
31-Dec-25	TCT Tolmie & Tamihī clear blowdown - Jim A, Chris B, Jim S, Lorenz B, Tim Y, Ken F	6	4	24
	Total work days	74	days	
	Total worker days	384	days	
	Total hours worked plus travel time	2,788	hours	
	Admin time @ 10%	279	hours	
	Grand total hours worked	3,067	hours	