

Chilliwack Outdoor Club				
2024 Summary of Trail Maintenance -jca				
31-Dec-24				
Date	Activity	Members	Hours	Total
03-Feb-24	TCT Tolmie realignment construction - Jim A, Patrick R, Tim Y, Jim S, Kelly H, Heinz & Em B, Lorenz B, John M, Owen W, Ingrid F, Andrea C	12	3 x 7 9 x 8	93
06-Feb-24	TCT tour previous works & Tolmie realignment construction - Jim A, Jim S, Lorenz B, Gary B, Leon L, Serge T	6	7	42
09-Feb-24	TCT Tolmie realignment construction - Jim A, Jim S, Ingrid F, Heinz & Em B, Judy P, Maurice D	7	7	49
13-Feb-24	TCT Tolmie realignment construction #4 - Jim A, Jim S, Patrick R, Ingrid F, Tim Yochin, John M, Judy P, Paul L	8	6.5	52
20-Feb-24	TCT Tolmie realignment construction #5 - Jim A, Jim S, Patrick R, Tim Y, Lorenz B, Judy P, Leon L, Serge T	8	7.5	60
27-Feb-24	TCT Tolmie realignment construction #6 - Jim A, Patrick R, Tim Y, Ingrid F, Judy P, Maurice D	6	7	42
29-Feb-24	Mtg with Trans Mountain Pipeline on Coquihalla realignment _ Jim A, Owen W, with Leon	2	4	8
14-Mar-24	TCT Tolmie Realignment #7 - Jim A, Jim S, Tim Y, Paul L, John M, Ingrid F, Judy P, Maurice D plus Rob B	8	7.5	60
17-Mar-24	TCT Tolmie recce east approach - Jim A, Tim Y	2	2	4
19-Mar-24	TCT Tolmie Realignment #8 - Jim A, Patrick R, Tim Y, Paul L, Heinz & Em B, Ingrid F, plus Leon L, Serge T, Tommy Chiu	7	7.5	52.5
24-Mar-24	TCT Tolmie Realignment #9 - Jim A, Jim S, Patrick R, Tim Y, Ingrid F, Don F, John L	7	7.5	52.5
26-Mar-24	TCT Tamihi to eroded ravine west end of Chilliwack Lake section - Jim A, Tim Y, Berny Y, Margaret T, Plus Leon L, Serge T, Ray L, Tommy C, Rob B	9	8	72
29-Mar-24	TCT Tolmie Realignment construction #10 - Jim A, Jim S, Tim Y, Ingrid F, Don F, John L, Heinz & Em B	8	8	64
01-Apr-24	Vedder Ridge Trail Clearing - Jim A, Patrick R	2	4	8
02-Apr-24	TCT Tolmie Realignment Construction #11 - Jim A, Jim S, Patrick R, Christine C, Don F, John L	6	7.5	45
04-Apr-24	TCT Tolmie clearing & realignment #12 - Jim A, Carol A, Kelly H, Paul L, Darcy G, Dave S, Lorenz B, Sue A, Judy P, and Leon L, Ray L, Serge T, Rob B, Janet R, Debbie S	15	5.5	82.5
06-Apr-24	TCT clear trail through Chilliwack Lake Park - Jim A	1	4	4
15-Apr-24	RSTBC inspection of Tolmie realignment Jordan Sims - Jim A	1	4	4
23-Apr-24	TCT clear deadfall on the trail Riverside to Radium Creek- Jim A	1	4	4
24-Apr-24	Pick up decking boards from Hunter Creek - Jim A, Patrick R	2	4	8
27-Apr-24	Build replacement 15ft bridge east Riveride - Jim A, Patrick R, Jim S, Kelly H, Lorenz B	5	5	25
29-Apr024	Pick up metal mesh and 4x4s for bridge enhancements - Jim A, Patrick R, Kelly H	3	2	6
30-Apr-24	Bridge enhancements at Riverside and Thurston - Jim A, Jim S, Kelly H, Lorenz B, Don F, Heinz & Em B	7	8	56
01 My-24	Clear debris causing flooding from Thurston east section - Jim A, Jim S	2	4	8
03-May-24	TCT add mesh and curbs to 2 Tolmie brides and replace log curbs on Thurston bridge & cleat beaver dam near Thurston - Jim A, Kelly H, Heinz & Em B, Lori B	5	7	35
06-May-24	TCT Tolmie Realignment Enhancements - Jim A, Jim S, Heinz & Em B	4	8	32
09-May-24	TCT trimming Tamihi to Slesse Bridge - Jim A, Patrick R, Kelly H, Dave S, John M plus Leon L, Ray L, Rob B, Mike S, Janet R, Debbie S	11	8	88

14-May-24	TCT trimming Fish Hatchery to Riverside Campground - Jim A, Lori B, Rob B, Heinz & Em B, Leon L	6	8	48
17-May-24	TCT trimming from Chwk Lake to Riverside Campground & Cultus Lake - Jim A, Patrick R, Tim Y, Kelly H, Lori B, Leon L, Ray L, Rob B	8	8	64
21-May-24	COC trim Pierce Lake Trail parking area & widen Tolmie switchback - Jim A, Lorenz B, Lori B	3	7	21
23-May-24	TCT - construct new alignment along fish hatchery - Jim A, Patrik R, Dave S, Kelly H, Heinz & Em B, Janet S, Debbie R, Leon L, Ray L, Serge T	11	8	88
24-May-24	TCT Recce Angel Wing East failed DFO bridge & add signage - Jim A, Christine C	2	3	6
26-May-24	Recce Sawaqua and Carolin Rd access - Jim A	1	3	3
27-May-24	TCT Sawaqua, Jessica, Shylock to Portia - Jim A, Patrick R, Don F, Judy P, Debbie S, Lori B, Leon L, Ray L, Serge T	9	8	72
04-Jun-24	DFO inspection of Angel Wing flooding - Jim A with Jonathan Bullcock	1	2	2
06-Jun-24	TCT Portia to Needle Creek - Jim A, Christine H, Heinz & Em B, Lori B, Leon L, Ray L, Rob B, Don R, Janet R	10	7	70
11-Jun-24	TCT Hicks & up Paleface to the bridge - Jim A, Rob B, Tim Y, Bernie Y, Leon L, Lori B, Cathy U, Janet R, Debbie S	9	10	90
12-Jun-24	TCT New deck over Angel Wing box culvert - Jim A, Tim Yochin, Kelly H -delivery only	3	9	20
13-Jun-24	TCT Paleface Pass from Chwk Lake side - Jim A, Dave S, Lori B, Cathy U, Leon L, Ray L, Debbie S, Janet R	8	10	80
18-Jun-24	TCT Paleface from Skagit Side to bridge plus - Jim A, Patrick R (on mtn bikes), Jim S, Lori B, Cathy U, Ingrid F, Rob B,	7	11	77
21-Jun-24	Pierce Lake Trail clearing past bridge & bridge repairs - Jim A, Rob B	2	10	20
25-Jun-24	TCT Add ramp to bridge by Angel Wing - Jim A, Jim S, Heinz & Em B, Lorenz B, Paul L, Judy P	7	9	63
11-Jul-24	TCT clear soft vegetation from Tolmie east to Slesse Bridge - Jim A, Patrick R, Tim Y	3	7	21
14-Aug-24	Pierce Trail recce toilet locations at lower & upper lakes - Jim A, Patrick R, Carmen P	3	10	30
23-Aug-24	COC Paleface crossover hike - minor lopping	1	3	3
28-Aug-24	TCT Paleface alder clearing - Patrick R, Lori B, Brian, Paul L	4	8	32
23-Oct-24	TCT tour the prblem areas at Thurston with Jordan S RST Tech	1	3	3
25-Oct-24	TCT tour alignment from Juliet to Brodie with TMP = Jim A, Leon L, Patrick R	3	8	24
04-Nov-24	TCT Thurston beaver issue - tour with Sandy O from Matcon - Jim A,	1	3	3
06-Nov-24	TCT Thurston clear beaver dams - Jim A, Patrick R	2	3	6
07-Nov-24	TCT Thurston clear beaver dams - Jim A, Chris B, Heinz & Em B	4	5	20
19-Nov-24	TCT Tamihi & Tolmie west clear blowdown - Jim A, Chris B	2	5	10
26-Nov-24	TCT Thurston clear beaver dam - Patrick R, Jim S, Chris B	3	5	15
03-Dec-24	TCT Tolmie east trail clearing - Jim S, Chris B	2	4	8
17-Dec-24	TCT Bridge Material from EAG Rosedale to Thurston - Jim A, Chris B, Patrick R	3	5	15
27-Dec-24	TCT Thurston area clear two beaver dams - Jim A	1	4	4
29-Dec-24	TCT Riverside east 2km clear beaver dam - Jim A	1	4	4
	2024 Sub-Total	276		1979
	Hours adjusted for communications, administration and planning (15%)			297
	Grand Total			2275